

CONDITION MONITORING & NDT INSPECTION REPORT: P-194

1. Inspection Overview

Asset Tag: P-194
Inspection Date: 2026-03-02
Inspector / Technician: Lead Reliability Specialist
Document Reference: INSP-P194
Operating Hours at Inspection: 3,420 hours

2. NDT & Vibration Survey Findings

Overall Vibration Velocity: 2.1 mm/s RMS (ISO 10816-3 Class II Satisfactory Zone).
Drive-End Bearing Operating Temperature: 68.0 deg C (Continuous limit: 85.0 deg C).
Non-Drive-End Bearing Temperature: 64.5 deg C.
Ultrasonic Acoustic Emission: Decibel baseline 18 dBuV with no high-frequency impact peaks.
Shaft Laser Alignment: Radial offset 0.02 mm, angular offset 0.01 deg (well within tolerance).

3. Regulatory & Safety Compliance Verification

OISD-STD-119 periodic inspection requirement satisfied.
The Factories Act 1948 Section 21 machinery coupling guard securely locked.
Overpressure relief valve PSV-194 setpoint validated at 18.5 bar.
Final Condition Assessment: Satisfactory Baseline Survey.